EXTENSION OF TIME PROPOSAL

1	Name of work	Conflicute to Road & Drain Secondary in ward no: 10.
2	Amount of Work Portion	9881718.05
3	Estimated Cost	100.00 Lakhs
4	Name of contractor	K.V. Subba Reddy
5	Agreement No.	201/2020-21.
6	No. and date under which work order issued	201/20-21, Date: 05/3/2021
7	Time limit originally fixed for completion	180 Days.
8	Date of application by the contractor for granting extension of time	Enclosed.
9	Date of receipt of application in the sub division office	Yes.
10	Extension granted if any	–
	i)	–
	ii)	–
11	Work carried out by the contractor during the original period stipulated in the contract.	–
12	Work carried out during 1st extension	–
13	Work carried out during 2nd extension	–
14	Time now applied for	157 Days.
15	Date of recommending time limit applied for	3/9/2021 to 9/2/22
16	Whether the orginal application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	–
18	Probable time required for completion of remaining work	9/2/2022
19	Cost of work charged establishment charged on the work after the expairy of original period.	–
20	Whether notice as per clause of contract has been issued.	–
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Work Utilization, time may EOT Applied.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved with nominal Penalty

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike